

Eskey Creek Revitalization Project - Schedule of Activities

Construction (Years)		Operations
2026	2027	2027+

#	Activity/Component	Construction Start Date	Construction Finish Date	Duration	Operation Start Date	Operational Duration
1	Process Plant	Feb 2026	Jan 2027	14 months	Q1/Q2 2027	Life of Mine
2	Laydown pad, pebble crushing plant, and feed conveyors	Apr 2026	Dec 2026	10 months	Q1/Q2 2027	Life of Mine
3	Primary Grinding SMP	Feb 2026	Oct 2026	11 months	Q1/Q2 2027	Life of Mine
4	Tailings pipeline	Mar 2026	Dec 2026	9 months	Apr 2027	n/a
5	Connection to existing transmission line and substation	n/a	n/a	n/a	Mar 2026	Life of Mine
6	Mining commences	n/a	n/a	n/a	Mar 2026	Life of Mine
7	Mine Water Treatment Plant Stage 2	May 2026	Oct 2026	5 months	Q4 2026	Life of Mine
8	Run-of-Mine Pad	May 2026	Oct 2027	17 months	Oct 2027	Life of Mine
9	TMSF Stage 1 - North Starter Dam Embankment	Jun 2026	Oct 2026	5 months	Q4 2026	Life of Mine
10	TMSF Haul Road	n/a	n/a	n/a	Q4 2026	Life of Mine
11	Coarse ore stockpile and conveyor earthworks	Apr 2026	Aug 2026	4 months	n/a	n/a
12	Ore stockpiling commences	n/a	n/a	n/a	Jul 2026	10 years
13	Use of KM46 Permanent Camp ¹	n/a	n/a	n/a	Aug 2026	Life of Mine
14	Permanent Power Energization	n/a	n/a	n/a	Q3 2026	Life of Mine
15	PAG rock deposition	n/a	n/a	n/a	Oct 2026	10 years
16	Temporary truck shop	Jun 2026	Sep 2026	4 months	Oct 2026	Life of Mine
17	Plant workshop and storage	Jun 2026	Nov 2026	6 months	n/a	Life of Mine
18	Reagent storage	Jun 2026	Nov 2026	5 months	n/a	Life of Mine
19	Propane storage	Jun 2026	Sep 2026	4 months	n/a	Life of Mine
20	Snow Management Area Channel and Road	Sep 2026	Sep 2026	1 month	Oct 2027	Life of Mine
21	Reclaim Barge	Jun	Feb	7 Months	Q1/Q2 2027	Life of Mine
22	Mechanical Complete	n/a	Mar 2027	n/a	Q1/Q2 2027	Life of Mine
23	Truck scale	Mar 2027	Apr 2027	2 months	May 2027	Life of Mine
9	TMSF Stage 2 - North Dam Embankment	Jun 2027	Oct 2027	5 months	Q4 2027	Life of Mine
24	Tailings deposition commences	n/a	n/a	n/a	Apr 2027	12 years
25	Upper Mine Rock Storage Area (MRSA)	Sep 2027	2036	108 months	Sept 2027	9 years
26	Mine Rock Storage Area Collection Pond Overflow Sump	Jun 2027	Sep 2027	3 months	Oct 2027	5 years
27	South Dam Haul Road/Pipe Bench	Jun 2027	Nov 2027	6 months	Nov 2027	Life of Mine
28	Commissioning	Dec 2026	Mar 2027	4 months	Mar 2027	Life of Mine
29	First Concentrate	n/a	n/a	n/a	April 2027	n/a
30	Commercial Production Start	n/a	n/a	n/a	Jul 2027	Life of Mine
35	MWTP Stage 3 commissioning and water treatment	Jun 2027	Dec 2028	19 months	Jan 2029	Life of Mine
31	TMSF Dam Raise - Stage 3 - South Dam Embankment	Jun 2028	Oct 2028	5 months	n/a	Life of Mine
31	TMSF Dam Raise - Stage 3 - North Dam Embankment	Jun 2029	Oct 2029	5 months	n/a	Life of Mine
32	TMSF Dam Raise - Stage 4 - South Dam Embankment	Jun 2030	Oct 2030	5 months	n/a	Life of Mine
32	TMSF Dam Raise - Stage 4 - North Dam Embankment	Jun 2031	Oct 2031	5 months	n/a	Life of Mine
33	TMSF Dam Raise - Stage 5 - South Dam Embankment	Jun 2032	Oct 2032	5 months	n/a	Life of Mine
33	TMSF Dam Raise - Stage 5 - North Dam Embankment	Jun 2033	Oct 2033	5 months	n/a	Life of Mine
34	TMSF Dam Raise - Stage 6 - South Dam Embankment	Jun 2035	Oct 2035	5 months	n/a	Life of Mine
34	TMSF Dam Raise - Stage 6 - North Dam Embankment	Jun 2036	Oct 2036	5 months	n/a	Life of Mine
36	Progressive Reclamation of MRSA	n/a	n/a	n/a	2037-2039	2 years
37	Active reclamation and closure, including dismantling and removal of facilities, reclamation cover placement, and revegetation	n/a	n/a	n/a	2040-2024	3 years
38	Active water treatment; post-closure monitoring	n/a	n/a	n/a	>2043	TBD

Notes

¹ - KM46 camp was permitted ahead of the Revitalization Project, therefore construction is not a component in the Certified Project Description.